

**Rapides Parish Schools IAQ Enhancements**

Updated: 5/16/2023		Check Set (DD)				CD		LA SFM		Pre-Bid Meeting		Bid Opening		Contractor Awarded		Asbestos ALTEC		Pre-Con Meeting		CA Completion				
ADG #	RPSB BID #	School	BID (\$)	Who	Due Date	Done	Who	Due Date	Done	Sent	Done	Date	Done	Date	Done	Low	Awarded	Sent	Done	Date	Done	Start Date	% Done	End Date
22051	100-00	RPSB Northwood High Sch	\$302,000	SH/TV	4/29	Done	SC/TV	5/3	Done	6/16	Done	6/15	Done	6/15	Done	ACA	Done	9/6	Done	9/15	Done	9/15	92	7/12/23
22049	100-02	RPSB Rapides High School	\$2,000,000	JP/TV	5/9	Done	JP/TV	5/18	Done	6/16	Done	6/8	Done	6/22	Done	AIR-PLUS	Done	6/14	Done	9/14	Done	9/14	32	9/9/23
22041	100-03	RPSB Tioga Jr. High School	\$275,000	MV/EE	5/13	Done	MV/EE	5/25	Done	6/16	Done	6/15	Done	6/29	Done	ACA	Done	9/6	Done	9/15	Done	9/15	96	7/12/23
22045	100-04	RPSB Poland Jr. High School	\$348,000	PP/TV	6/2	Done	PP/TV	6/8	Done	6/16	Done	6/29	Done	7/6	Done	AIR-PLUS	Done	9/6	Done	9/14	Done	9/14	33	3/13/23
22053	100-05	RPSB Tioga High School	\$2,908,000	AE/EE	6/17	Done	AE/EE	6/23	Done	11/7	Done	7/20	Done	8/3	Done	ACA	Done	9/6	Done	10/26	Done	11/1	50	10/27/23
22047	100-06	RPSB Glenmora High School	\$344,000	SC/TV	7/1	Done	SC/TV	7/13	Done	7/14	Done	8/10	Done	8/17	Done	Trouth	Done	NA	Done	11/1	Done	11/1	17	5/30/23
22040	100-01	RPSB Plainview High School	\$229,600	SC/TV	7/26	Done	SC/TV	8/3	Done	8/4	Done	8/31	Done	9/14	Done	ACA	Done	NA	Done	11/1	Done	11/1	49	8/29/23
22043	100-10	RPSB Buckeye High School	\$2,000,000	JP/EE	8/9	Done	JP/EE	9/9	Done	9/12	Done	10/12	Done	10/26	Done	AIR-PLUS	Done	9/12	Done	3/9	Done	3/9	4	3/8/24
22038	100-11	RPSB S.M. Brame Middle Sch	\$1,822,000	AE/EE	8/5	Done	AE/EE	9/9	Done	9/12	Done	10/12	Done	10/26	Done	AIR-PLUS	Done	9/12	Done	3/9	Done	3/9	11	3/8/24
22148	100-17	RPSB Ball Elementary	\$60,000	JC/MN	10/7	Done	JC/MN	10/19	Done	10/11	Done	11/2	Done	11/9	Done	MECH CLG	Done	NA	Done	3/14	Done	3/14		9/10/23
22044	100-13	RPSB Peabody Magnet High	\$300,000	SC/TV	8/26	Done	SC/TV	9/29	Done	9/30	Done	10/26	Done	11/16	Done	AIR-PLUS	Done	9/29	Done	3/9	Done	3/9	35	3/3/24
22048	100-12	RPSB Pineville High School	\$2,147,000	JC/MN	8/16	Done	JC/MN	10/3	Done	10/4	Done	11/2	Done	11/16	Done	BYRNES	Done	10/3	Done	2/15	Done	2/15		6/19/24
22150	100-19	RPSB Caroline Dormon Jr High	\$103,000	JC/MN	10/14	Done	JP/MN	10/20	Done	10/26	Done	11/16	Done	11/30	Done	MECH CLG	Done	NA	Done	3/14	Done	3/14		9/10/23
22154	100-23	RPSB Forest Hill Jr. High	\$117,850	SC/MN	10/21	Done	SC/MN	10/27	Done	11/7	Done	11/30	Done	12/7	Done	ACA	Done	NA	Done	3/14	Done	3/14	25	7/12/23
22157	100-26	RPSB J.B. Nachman Elem	\$108,500	SC/TV	11/1	Done	SC/TV	11/7	Done	11/14	Done	12/7	Done	12/14	Done	ACA	Done	NA	Done	3/14	Done	3/14	7	9/10/23
22158	100-27	RPSB J.L. Barron Elementary	\$115,000	JC/MN	10/28	Done	JP/MN	11/7	Done	11/14	Done	12/7	Done	12/14	Done	AIR-PLUS	Done	NA	Done	3/9	Done	3/9	85	7/7/23
22160	100-29	RPSB Leslie Moore Elem	\$52,586	JC/MN	11/4	Done	JC/MN	11/28	Done	11/28	Done	1/11	Done	1/18	Done	HENDRY	Done	NA	Done		Done			
22161	100-30	RPSB M.Brasher Montessori Elem	\$46,950	MA/TV	11/18	Done	MA/TV	12/5	Done	12/5	Done	1/11	Done	1/18	Done	HENDRY	Done	NA	Done		Done			
22149	100-18	RPSB Buckeye Elementary	\$1,971,000	JP/TV	10/10	Done	JP/TV	12/13	Done	12/14	Done	1/18	Done	1/25	Done	ACA	Done	3/7	Done	3/9	Done	3/9	2	8/30/24
22162	100-31	RPSB Martin Park Elementary	\$49,645	JP/MN	1/17	Done	JP/MN	1/30	Done	2/2	Done	2/22	Done	3/1	Done	ACA	Done	NA	Done		Done			
22164	100-33	RPSB Paradise Elementary	\$84,476	JC/MN	2/10	Done	JC/MN	3/10	Done	3/21	Done	4/12	Done	4/19	Done	HENDRY	Done	NA	Done		Done			
22163	100-32	RPSB Mary Goff Elementary	\$99,908	SC/MN	3/7	Done	SC/MN	3/10	Done	3/21	Done	4/12	Done	4/19	Done	HENDRY	Done	NA	Done		Done			
22167	100-36	RPSB Pineville Elementary	\$83,500	SC/MN	3/17	Done	SC/MN	3/24	Done	4/4	Done	4/19	Done	4/26	Done	MECH CLG	Done	NA	Done		Done			
22155	100-24	RPSB H.R. Lawrence Upper Elem	\$43,000	SC/MN	3/17	Done	SC/MN	3/24	Done	4/4	Done	4/19	Done	4/26	Done	MECH CLG	Done	NA	Done		Done			
22170	100-39	RPSB Ruby-Wise Elementary	\$60,200	SC/MN	3/24	Done	SC/MN	3/31	Done	5/10	Done	5/3	Done	5/10	Done	ACA	Done	NA	Done		Done			
22147	100-16	RPSB Alma Redwire Elem		SC/MN	5/16	Done	SC/MN	6/1	Done		Done	6/28	Done	7/5	Done		Done		Done					
22171	100-40	RPSB Tioga Elementary		SC/MN	5/19	Done	SC/MN	6/8	Done		Done	7/5	Done	7/12	Done		Done		Done					
22039	100-14	RPSB Oak Hill High School		MA/MN	5/26	Done	MA/MN	6/15	Done		Done	7/12	Done	7/19	Done		Done		Done					
22037	100-41	RPSB Alexandra Middle Magnet		SC/MN	6/2	Done	SC/MN	6/22	Done		Done	7/19	Done	7/26	Done		Done		Done					
22042	100-07	RPSB Alexandra Sr. High Sch		SC/MN	6/9	Done	SC/MN	6/29	Done		Done	7/26	Done	8/2	Done		Done		Done					
22166	100-35	RPSB Phoenix Magnet Elem		JP/MN	6/16	Done	JP/MN	7/6	Done		Done	8/2	Done	8/9	Done		Done		Done					
22052	100-09	RPSB Pineville Jr. High Sch		SC/MN	6/23	Done	SC/MN	7/13	Done		Done	8/9	Done	8/16	Done		Done		Done					
22169	100-38	RPSB Rosenthal Montessori Elem		SC/MN	6/30	Done	SC/MN	7/20	Done		Done	8/16	Done	8/23	Done		Done		Done					
22146	100-15	RPSB Acadian Elem		SC/MN	7/7	Done	SC/MN	7/27	Done		Done	8/23	Done	8/30	Done		Done		Done					
22151	100-20	RPSB Carter C. Raymond Elem		SC/MN	7/14	Done	SC/MN	8/3	Done		Done	8/30	Done	9/6	Done		Done		Done					
22165	100-34	RPSB Peabody Montessori Elem		SC/MN	7/21	Done	SC/MN	8/10	Done		Done	9/6	Done	9/13	Done		Done		Done					
22168	100-37	RPSB Rapides AAA		SC/MN	7/28	Done	SC/MN	8/17	Done		Done	9/13	Done	9/20	Done		Done		Done					
22050	100-08	RPSB Bolton High School		JC/MN	8/4	Done	JC/MN	8/24	Done		Done	9/20	Done	9/27	Done		Done		Done					
22159	100-28	RPSB L.S. Rugg Elementary		SC/MN	8/11	Done	SC/MN	8/31	Done		Done	9/27	Done	10/4	Done		Done		Done					
22152	100-21	RPSB Cherokee Elementary		SC/MN	8/18	Done	SC/MN	9/7	Done		Done	10/4	Done	10/11	Done		Done		Done					
22153	100-22	RPSB D. F. Huddle Elementary		SC/MN	8/25	Done	SC/MN	9/14	Done		Done	10/11	Done	10/18	Done		Done		Done					
22156	100-25	RPSB Horseshoe Drive Elem		SC/MN	9/1	Done	SC/MN	9/21	Done		Done	10/18	Done	10/25	Done		Done		Done					

\$15,671,215