

Rapides Parish Schools IAQ Enhancements

Updated: 5/16/2024		Contractor	CA Completion			Sub Completion		Clear Lien Rec'd		Final Payment Rev'd		
ADG #	BID #	School	Awarded	Start	% Done	End Date	Date	Done	Date	Done	Date	Done
22158	100-27	RPSB J.I. Barron Elementary	AIR-PLUS	3/9	100	7/7/23	7/7/23	✓ Done	9/27/23	✓ Done	10/24/23	✓ Done
22047	100-06	RPSB Glenmora High School	Trouth	11/1	100	6/30/23	6/30/23	✓ Done	11/16/23	✓ Done	10/26/23	✓ Done
22154	100-23	RPSB Forest Hill Jr. High	ACA	3/14	100	7/12/23	7/12/23	✓ Done	11/28/23	✓ Done	12/7/23	✓ Done
22148	100-17	RPSB Ball Elementary	MECH CLG	3/14	100	9/10/23	8/30/23	✓ Done	11/29/23	✓ Done	12/15/23	✓ Done
22150	100-19	RPSB Caroline Dormon Jr High	MECH CLG	3/14	100	9/10/23	8/30/23	✓ Done	11/29/23	✓ Done	12/15/23	✓ Done
22049	100-02	RPSB Rapides High School	AIR-PLUS	9/14	100	9/9/23	8/14/23	✓ Done	12/12/23	✓ Done	1/24/24	✓ Done
22043	100-10	RPSB Buckeye High School	AIR-PLUS	3/9	100	3/8/24	8/8/23	✓ Done	12/23/23	✓ Done	1/23/24	✓ Done
22051	100-00	RPSB Northwood High Sch	ACA	9/15	100	7/12/23	7/12/23	✓ Done	1/10/24	✓ Done	1/31/24	✓ Done
22040	100-01	RPSB Plainview High School	ACA	11/1	100	8/29/23	8/29/23	✓ Done	1/10/24	✓ Done	2/1/24	✓ Done
22041	100-03	RPSB Tioga Jr. High School	ACA	9/15	100	7/12/23	7/12/23	✓ Done	1/10/24	✓ Done	2/1/24	✓ Done
22053	100-05	RPSB Tioga High School	ACA	11/1	100	10/27/23	8/8/23	✓ Done	1/10/24	✓ Done	1/31/24	✓ Done
22157	100-26	RPSB J.B. Nachman Elem	ACA	3/14	100	9/10/23	9/10/23	✓ Done	1/10/24	✓ Done	1/31/24	✓ Done
22045	100-04	RPSB Poland Jr. High School	AIR-PLUS	9/14	100	12/8/23	11/30/23	✓ Done	2/26/24	✓ Done	3/13/24	✓ Done
22038	100-11	RPSB S.M. Brame Middle Sch	AIR-PLUS	3/9	100	3/8/24	2/22/24	✓ Done	4/6/24	✓ Done	5/15/24	✓ Done
22037	100-41	RPSB Alexandria Middle Magnet	AIR-PLUS	10/19	100	4/29/24	2/16/24	✓ Done	4/22/24	✓ Done	5/15/24	✓ Done
22160	100-29	RPSB Lessie Moore Elem	HENDRY	5/10	100	11/6/23	8/1/23	✓ Done	3/11/24	✓ Done		
22161	100-30	RPSB M Brasher Montessori Elem	HENDRY	5/10	100	11/6/23	8/1/23	✓ Done	3/11/24	✓ Done		
22044	100-13	RPSB Peabody Magnet High	AIR-PLUS	3/9	100	3/3/24	2/22/24	✓ Done	4/6/24	✓ Done		
22155	100-24	RPSB H.R. Lawrence Upper Elem	MECH CLG	9/27	100	3/25/24	3/13/24	✓ Done				
22162	100-31	RPSB Martin Park Elementary	ACA	9/1	100	2/28/24	2/28/24	✓ Done				
22163	100-32	RPSB Mary Goff Elementary	HENDRY	9/20	100	3/18/24	3/13/24	✓ Done				
22164	100-33	RPSB Paradise Elementary	HENDRY	9/20	100	3/18/24	3/13/24	✓ Done				
22167	100-36	RPSB Pineville Elementary	MECH CLG	9/27	100	3/25/24	3/13/24	✓ Done				
22170	100-39	RPSB Ruby-Wise Elementary	ACA	9/1	100	2/28/24	2/28/24	✓ Done				
22171	100-40	RPSB Tioga Elementary	ACA	11/1	100	4/29/24						
23324	100-43	RPSB M Brasher Mont AHU Repla	MECH CLG	2/9	84	7/26/24						
22151	100-20	RPSB Carter C. Raymond Elem	MECH CLG	2/9	68	7/26/24						
22046	100-42	RPSB Arthur Smith Middle	DOVE	2/9	56	7/26/24						
22042	100-07	RPSB Alexandria Sr. High Sch	AIR-PLUS	3/1	54	7/26/24						
22149	100-18	RPSB Buckeye Elementary	ACA	3/9	51	8/30/24						
22146	100-15	RPSB Acadian Elem	DOVE	2/9	42	7/26/24						
22048	100-12	RPSB Pineville High School	BYRNES	2/15	32	6/19/24						
22152	100-21	RPSB Cherokee Elementary	DOVE	2/9	21	7/26/24						
22050	100-08	RPSB Bolton High School	ACA	12/22	17	11/22/24						
22169	100-38	RPSB Rosenthal Montessori Elem	BAYOU RAP	2/9	14	7/26/24						
23323	100-44	RPSB Buckeye High (Ph II)	ACA	2/9	14	7/26/24						
22165	100-34	RPSB Peabody Montessori Elem	VOLUTE	2/9	10	7/26/24						
22039	100-14	RPSB Oak Hill High School	ACA	3/1	6	7/26/24						
22153	100-22	RPSB D. F. Huddle Elementary	BLANCHARD	2/9	6	7/26/24						
22156	100-25	RPSB Horseshoe Drive Elem	BLANCHARD	2/9	5	7/26/24						
22147	100-16	RPSB Alma Redwine Elem	AIR-PLUS	3/1	4	7/26/24						
22159	100-28	RPSB L.S. Rugg Elementary	GALLO	2/9	4	7/26/24						
22052	100-09	RPSB Pineville Jr. High Sch	BYRNES	2/9	3	7/26/24						